

**Minutes of the meeting held in the chamber of the District & Sessions Judge, Cachar, Silchar with the regard to the meeting of Infrastructure Committee of District Judiciary.**

Member present in the meeting:

1. Sri K. Choudhury, District & Sessions Judge, Cachar, Silchar.
2. Sri N. Talukdar. C.J.M, Cachar.
3. Sri B. C. Nath, A.D.C Cachar.
4. Sri P.K. Deb, Executive Engineer PWD (Building Division).
5. Sri Ali Ahmed Choudhury, Assistant Engineer PWD (Elec. Sub- Division).

In the meeting the following agendas are taken for discussion:

Agenda:

**1. Handing Over and Taking Over on completion of the new court building.**

During discussion, it has been assured by the PWD department that the work of the new court building has been completed and the same will be handed over by the PWD department on 23/10/17.

**2. Renovation/Repairing works of the residence of District Judge and the commissioner building/judicial quarter.**

It has been assured by the PWD department that both the works would be completed within 15/11/17.

**3. Installations of Air Conditioners in the Court Building and Residential Quarters.**

As per the earlier resolution, the work of installations of the Air Conditioners in the court building and the residential quarters will be completed soon and the PWD electrical division has assured that the work would be started soon.

**4. Sanction of the outstanding dues at Lakhipur:**

The members discussed about the clearing of the outstanding dues pending for the works done at the Lakhipur court building. It has been pointed out that the rent due since inception has not yet been paid. Further, the bill payments for the works done for electrification of the Lakhipur court building is still pending and till date, no payments has been received by the contractors.

Accordingly, the District Judge, Cachar has assured that the matter relating to the pending bills and necessary approval would be taken up with the concerned department.

**5. Clearance of the Bills for the works done of providing C.C block in the court premises.**


As per the resolution dated 21.08.17, the Executive Engineer, PWD (Building Division) has submitted a copy of the report submitted by the Superintending Engineer, PWD (bldg.) addressed to the Chief Engineer, PWD (Bldg), Assam on the complaints raised for the poor quality of construction work.


The report is also placed before the committee. It appears that copies of the reports were sent also to the Joint Registrar, ( PM& P ), Gauhati High Court. The report suggests that the contractor cannot be faulted for the work done and minor repairs which were needed had been carried out. The Executive Engineer has also submitted that the bills have been submitted not on the total estimated amount but on the actual works done and the same may be considered for approval after verification.


Accordingly, the committee has decided that the pending bill may be taken up for consideration.


**6. Allocation of Land for Staff Quarters:**


The A.DC, Cachar has placed before the committee that till date the District Administration has not been able to trace out a suitable land within the urban area.

  
DC, Cachar. 16/10/17

  
CJM, Cachar. 16/10/17

  
District & Sessions Judge,  
Cachar, Silchar. 16/10/17

  
Executive Engineer PWD  
(Building Division). 16/10/17

  
Asstt. Executive Engineer PWD  
(Elec. Sub- Division). 16/10/17